

Works on the new clifftop shared pathway are underway

We are pleased to advise that construction of the new clifftop shared pathway has re-commenced, following the conclusion of the Peregrine Falcon breeding season in late 2022.

Prior to re-commencing the works, a final ecological survey was undertaken in early January 2023, to ensure there was no more breeding activity and that the works could resume safely and with no impact to the Peregrine Falcon family.

Multipro Civil Pty Ltd has been appointed to deliver these works and they are on track for completion in mid-2023. A construction update is detailed below:

Demolition works are nearing completion and installation of a new stormwater drainage pipework is currently underway.

New underground electrical infrastructure is being installed and excavation work is also in progress to prepare for the new concrete pathway that will be constructed later in the project.

Once complete, the new shared pathway will provide safe access for pedestrians and cyclists along the clifftop area of Valley Lake.

We will continue to provide further updates as the works progress. Find out more at development.vic.gov.au/valley-lake

For more information

Visit: development.vic.gov.au/valley-lake Email: enquiries.engage@development.vic.gov.au

